

PERSON/UNIT NOTIFIED

ADVANCE COPY ☐ ISSUED ☐ SLOTTED

BY: _____ AT: _____ Z

DISSEM BY: *VB* PER: _____ # _____

ACTION UNIT

ACTION NO.

FILE, VR

SECRET
(When Filled In)

GROUP 1
EXCLUDED FROM AUTOMATIC
DOWNGRADING AND
DECLASSIFICATION

REPRODUCTION OF THIS COPY PROHIBITED

INDEX: ☐ YES ☐ NO

CLASSIFIED TO CS FILE NO. *JAN 29 8 49 AM '70*

X-REF TO CS FILE NO. _____

☐ FILE RID ☐ RETURN TO _____

BRANCH _____

Commo 7, SecuR4, DDS 2, 25X1A

PPB, DDP, ADDS,

SECRET 230817Z JAN 70 CITE *[REDACTED]* 1965

23 JAN INO 11883

*04445)
5641)*

[REDACTED] POWER HOUSE AND AIR CONDITIONING PROGRESS REPORT NO. 16.

1. PROJECT REPORTEDLY 89.9 PERCENT COMPLETE.
2. METHODS OF COMPENSATING FOR DESIGN ERRORS (PARA 3 OF REF B) FINALLY AGREED UPON. INSTALLATION OF DUCTWORK TO BE RESUMED DURING WEEK OF 25 JANUARY.
3. INCIPERATOR ADDITION NOW ABOUT 80 PERCENT COMPLETE. FIRST COAT OF PAINT APPLIED INSIDE AND OUT. FLOOR TILING AND WALL FINISHING MAJOR PART OF WORK REMAINING.
4. BENEFICIAL OCCUPANCY ACCEPTANCE MADE OF HARDSTAND AND SURROUNDING WALL.
5. SMOKE DETECTOR INSTALLATION NOW IN PROGRESS.
6. *[REDACTED]* INSPECTED JOB SITE 14 AND 15 JANUARY.

REC'D
C
DC *Sen*
EX
SAC
SA
C/RE

SECRET

SECRET